



GYSBI_OT	_045_	0000
----------	-------	------

REQUEST FOR QUOTATION

FABRICATE & INSTALL MODIFIED 40-FOOT SHIPPING CONTAINER

1. INTRODUCTION

Guyana Shore Base Inc. (GYSBI) invites qualified and experienced bidders to participate in the Request for Quotations (RFQ) process to “Fabricate & Install Modified 40-Foot Shipping Container”.

2. PROJECT OVERVIEW

- Project Location: GYSBI Industrial Estate, McDoom East Bank Demerara, Screens Warehouse
- Technical Specifications/Requirements:
 - Refer to design drawings
 - General
 - Shipping container to be new or first use with no signs of damage
 - Shipping container color to match existing container color
 - Existing warehouse floor is structural concrete
 - Interior walls and ceiling to be insulated 2” sandwich panels
 - Floor finish to be commercial grade vinyl planks and shall be installed in accordance with the manufacturer’s guidelines. Vinyl sheet not acceptable
 - Install existing lockers
 - Medium weight metal type office door, rated for indoor/outdoor use, equipped with fixed glass window, stainless steel pull handle and push plate, hinges and door closer
 - 4 no. 5’x4’ window, type to be non-tinted glass with vinyl or aluminum encasement. Windows to be outfitted with horizontal blinds.
 - Electrical & HVAC
 - Supply and install triple pole 100A service from existing main panel at southeastern corner of warehouse, to new container location. Use armored cables, approximately 190 feet and provide sub main panel with main CB 100A and distribution CB 40A
 - 2 no. 12000 BTU Air Conditioners (110V – 60Hz). AC brand to be TCL.
 - 4 no. 4-foot LED light, to illuminate uniformly
 - 120V inlet power connection
 - Power distribution panels, rated and designed for office requirements and in compliance with the NFPA 70 and/or GPL
 - 8 no. total duplex outlet – 120V rated
 - Above door to be equipped with emergency light + exit sign
 - Fire detection to be installed by Meridian 60 in a separate contract
 - Fabricate and install steel support frame
 - Primed with zinc oxide primer



GYSBI_OT	_045_	0000
----------	-------	------

- 2 no. topcoats, color same as container
 - Support frame shall have a twist lock to join to container
 - Support frame to be securely anchored to the concrete floor
 - Gap between base plate and floor slab to be grouted with Conbextra GP or similarly approved
 - Fabricate and install stairway
 - Tread depth to be 12 inches
 - Riser height to be 7 inches, with no more than 1/4" variation
 - Steel to be primed with zinc oxide primer
 - Steel to be top coated safety yellow
 - Walking surfaces to have tread plate finish
 - Fabricate and install casting corner anchors as shown in the Drawings. Anchors to be prepared and primed with zinc oxide primer and 2 topcoats. Topcoat color to match container.
 - Where containers are set on top of one another, a twist lock shall be used.
 - GYSBI shall provide lifting to set container in place.
- Objective: Fabricate, modify, supply and install one 40-Foot shipping container for office use, as per the above specifications/requirements.
 - Key Considerations:
 - Stringent adherence to the Company's health, safety, and environmental (HSE) standards. (See attached Handbook)
 - Embracing technology and methodologies that allow for timely procurement and delivery is a priority.

9. REQUIREMENTS FOR RFI SUBMISSION DETAILS

- **Date published:** December 31, 2025
- **Deadline for Submission:** January 30, 2026

All submissions must be provided as separate PDF documents, as outlined below:

- **Document Attachments** - All submissions must be provided as **separate PDF documents**, as outlined below:
 - **Supplier Business Documents** – Certificate of Incorporation/Business Registration, Local Content Certificate (or proof of application/intention to obtain one). If no LC Certificate is available, please provide details of the company's ownership structure, GRA & NIS compliances, as well as any other relevant documents or certifications.
 - **Technical Proposal** – Required for **RFP** tenders.



GYSBI_OT	_045_	0000
----------	-------	------

- **Commercial Quotation** – Required for **RFP and RFQ** tenders. Each cost must be presented as a separate line item, such as Item(s) Cost, VAT, Freight/Other Charges, and Transportation/Delivery, etc.
- **Specification Sheet(s)**: Suppliers are required to provide specification sheet(s) where applicable.
- **Vendor Prequalification Assessment** – As part of the tender process, suppliers are required to complete **GYSBI's Vendor Prequalification Form** using the following link: **SC-FO-011-B: [GYSBI Vendor QHSE Pre-qualification Survey Form B](#)**
- **Submission & Clarifications**
 - **Proposals shall be submitted by email to:** tenders@gysbi.com **with the subject line "FABRICATE & INSTALL MODIFIED 40-FOOT SHIPPING CONTAINER".** **Clarifications & Queries:** All inquiries must be directed to the same email address listed above.

10. DISCLAIMER

Guyana Shore Base Inc. reserves the right to accept or reject any submission at its sole discretion and to proceed with the procurement in any manner it deems fit.

We look forward to receiving your RFP and working with capable suppliers to successfully satisfy our requirements.

Issued by:

GUYANA SHORE BASE INC. (GYSBI)
December 31, 2025